Appendix A – Options to Begin Work on Downtown Streetscaping on Main Street and Queen Street, First Phase of the Immediate Implementation of the Integrated Downtown Plan (Includes Future Plans and Alignment for the LRT in the Downtown)

Updated Sep. 15, 2021

Option / Description	Summary of Timelines	Construction Phasing	Estimated Design and Construction Cost	Financing Strategies	Risk	Additional Consideration Under This Option
Option 1 Partial Streetscaping - Replacement of Existing Sidewalks With Stone Pavers and Road Resurfacing in Existing Locations (No LRT)	 Design: NA Tender: NA Construction: 2 years TOTAL TIME: 2 years 	This option is included in the Region's upcoming construction (2021 – 2023) -	\$TOTAL COST: \$8.5M NOTE - If considered, removal of asphalt pavement and replacement with stone pavers, similar to that proposed in Downtown Reimagined, ESTIMATED ADDITIONAL COST = \$11.0M	\$12M Budget was approved by Council on July 7, 2021 to complete these works including any short term initiatives.\$10.6M is available.	- This work would have to be removed and replaced should Council decide to do the full streetscape works in the future as was envisioned in Downtown Reimagined	 Installation of on-road bike lanes on Main Street through the downtown On-road movable planters with trees/landscaping elements Semi-mountable curbs Street prints at crosswalks Installation of way-finding signs Installation of spare ducts within the construction to accommodate future fiber optics lines for Bell. Other items shown in Appendix B can be considered for completion based on available budget during the upcoming Region's construction or as stand-alone work.
Option 2 Partial Streetscaping - Replacement of Existing Sidewalks With Stone Pavers and Road Resurfacing With Widened Sidewalks (+3.0m) (No LRT)	 Design: 1 – 1.5 years Tender: NA Construction: +1.5 years TOTAL TIME: 3.5 years 	If acceptable to the Region, these works can be added later to the upcoming Region's tender, but will also lengthen the construction schedule by 1.5 years	\$TOTAL COST: \$16.6M NOTE - If considered, removal of asphalt pavement and replacement with stone pavers, similar to that proposed in Downtown Reimagined, ESTIMATED ADDITIONAL COST = \$7.5M	 \$12M Budget was approved by Council on July 7, 2021 to complete these works including any short term initiatives. \$10.6M is available. Budget top-up will be required. 	 This work would have to be removed and replaced should Council decide to do the full streetscape works in the future as was envisioned in Downtown Reimagined This work, if added later to the Region's upcoming tender, would extend the construction period for the upcoming Region's work from approximately 2 years to 3 years. This option, if selected, will require a budget top-up to complete other works such those short term items noted in Appendix B to advance the Integrated Downtown Plan Existing catchbasins and utilities would need to be relocated Gas main to be designed by Enbridge Gas 	 Installation of on-boulevard bike lanes on Main Street through the downtown On-boulevard movable planters with trees/landscaping elements Semi-mountable curbs Street prints at crosswalks Installation of way-finding signs Increased amenity space for outdoor patios, public realm, e.g. street furniture Installation of spare ducts within the construction to accommodate future fiber lines optics for Bell. Other items shown in Appendix B can be considered for completion based on obtaining a budget top-up, during the upcoming Region's construction or perhaps as stand-alone work.
Option 3 Full Streetscaping - Provide for a Future Underground LRT Alignment	 Design: 1.5 years Tender: 3 months Construction: 4 years TOTAL TIME: 6 years 	This option can proceed prior to the underground LRT route - -	Design: \$1,000,000 Contract Admin: \$5,000,000 Construction: \$64,000,000 TOTAL: \$70,000,000	The estimated preliminary cost of this initiative will be captured through a new capital Project # 183866-002. Staff recommends funding through the issuance of external debt which	Advancing permanent streetscaping work prior to a final decision on the LRT alignment could result in infrastructure being installed in the incorrect location and could need to be removed and reinstalled to be consistent with the LRT construction	

Option 4 Full Streetscaping - Provide for a Future Surface LRT Alignment	 Design: 2 – 3 years Tender: 3 months Construction: 4 years TOTAL TIME: 6.5 – 7.5 years 	This option could proceed and provide for a future surface LRT route	 Design: \$1,000,000 Contract Admin: \$5,000,000 Construction: \$64,000,000 TOTAL: \$70,000,000 	 will result in an increased annual operating impact. Timing of actual debt issuance and the associated repayment will be aligned with the cash flow requirements of this project The estimated preliminary cost of this initiative will be captured through a new capital Project # 183866-002. Staff recommends funding through the issuance of external debt which will result in an increased annual operating impact. Timing of actual debt issuance and the project will be the test of test of test of test of the test of the test of test	Advancing permane streetscaping work decision on the LRT could result in infras installed in the incor and could need to b reinstalled to be cor LRT construction
Option 5 Full Streetscaping - With a Future Surface or Underground LRT Alignment	 LRT EA/TPAP: 1.5 – 2 years Design and Construction: 7 - 8 years TOTAL: 10 years 	This option is to proceed together with the future surface or underground LRT route	 TOTAL SURFACE ROUTE LRT ONLY: \$353,000,000 TOTAL UNDERGROUND ROUTE LRT (not incl. streetscaping): \$1.43 Billion 	the associated repayment will be aligned with the cash flow requirements of this project - To be determined by Transit - Pending funding sources	 To be determine This option wou will be at least 1 full streetscapin downtown

nent k prior to a final RT alignment astructure being orrect location be removed and onsistent with the	
ned by Transit ould mean that it 10 years before ing in done in the	