| | | Budget | | | Current | Project | Budget Remaining | | Budget Remaining | Uncommitted | | | |
|-----------|----------------|--------|--|--------|-------------------|---------------------|-----------------------|--------------------|----------------------|----------------------|----------------------------|-----------|--|
| Project # | Budget Year | | Project Description | Status | Project Budget | to Date Spending | Before Commitments | Purchase Orders | After Commitments | Budget Percentage | Department | Ward | Stage |
| | | | | | | | | | | | | | Procurement: The RFP to hire an Architect is to be issued October 2020. Background: To mitigate risks to schedule and budget associated with combining the Centre for Innovation and a transit hub, the functional plan for this project has been simplified to proceed with the CFI on a dedicated site that is separate and decoupled from the transit hub component. Purchasing has been engaged to proceed to issue an RFP to procure an architect. On July 8th 2020 Council directed staff to locate the Centre for Innovation (CFI) at 11, 17 and 21 Nelson Street West, this separated the CFI project from the transit terminal project. Transit Hub: The transit hub project is to undergo a transit hub study before BDC commences work on the project. WSP was engaged at the beginning of the year to conduct the transit hub study. The study was placed on hold as of May 27th 2020. Brampton Transit will be the lead for the transit hub study moving forward. This study will determine the location of the |
| 185160 | 2018 | 2019 | Centre for Education, Innovation & Collaboration | Open | 160,000,000 | 201,489 | 159,798,511 | 354,553 | 159,443,958 | 100% | Public Works & Engineering | 1 | future new terminal and temporary bus services. |
| 162570 | 2016 | 2018 | Fire Campus Design | Open | 59,100,000 | 9,187,593 | 49,912,407 | 44,028,487 | 5,883,920 | | Public Works & Engineering | 8 | Phase 1B (building) underway with structural steel installation in progress. Phase 1A earthworks, foundations and site services work completed. |
| | 2020 | | Bus Purchases | | 37,331,000 | | | ,, | 37,331,000 | | Transit | City Mid- | Replacement bus order was on hold pending ICIP approval for this project. That approval is now secured and the procurement documents for this order are being processed. ICIP applications have been made for the conventional/articulated growth buses in this project and we are still awaiting that funding approval. |
| 204690 | 2020 | 2020 | bus Pulchases | Open | 37,331,000 | - | 37,331,000 | <u>-</u> | 37,331,000 | 100% | Transit | City Wide | Design and approvals being finalized. |
| 143580 | 2014 | 2018 | Goreway Drive Widening | Open | 33,920,388 | 35,060 | 33,885,328 | 147,597 | 33,737,731 | 99% | Public Works & Engineering | 8 | Tender early 2021. Joint project with Mississauga and CN. |
| 193980 | 2019 | 2019 | Cottrelle Blvd: Humberwest Pkwy - Goreway Dr. | Open | 31,500,000 | 397,867 | 31,102,133 | | 31,102,133 | 99% | Public Works & Engineering | 8 | Design and approvals being finalized. Tender early 2021. Joint project with Mississauga and CN. ICIP application has been made for the |
| 194690 | 2019 | 2020 | Bus Purchases | Open | 26,890,000 | 24,384 | 26,865,616 | - | 26,865,616 | 100% | Transit | Citv Wide | articulated growth buses in this project and we are still awaiting that funding approval. Conventional growth/replacement buses will be received/paid for in Q4 2020. |
| 185670 | 2018 | | Chris Gibson Recreation Centre | Open | 20,000,000 | 110,241 | 19,889,759 | 2,471,327 | 17,418,432 | | Public Works & Engineering | 1 | The project is currently in schematic design stage. Design is on track for April 2021 completion. |

SCHEDULE B

| Project # | Budget Year | Budget Amend. Year | Project Description | Status | Current Project Budget | Project to Date Spending | Budget Remaining Before Commitments | Purchase Orders | Budget Remaining After Commitments | Uncommitted Budget Percentage | Department | Ward | Stage |
|------------------|----------------|--------------------------|--|-----------|------------------------------|--------------------------------|--|--------------------|---|-------------------------------------|--|-----------|--|
| 195740 | 2019 | 2019 | Victoria Park New Facility | Open | 17,500,000 | 37,675 | 17,462,325 | - | 17,462,325 | 100% | Public Works & Engineering | 7 | The Victoria Park Arena redevelopment project is currently in the consultant procurement stage. Submissions have been received from consultants and they are currently under evaluation. A Purchase Order is anticipated to be issued in November. |
| | | | , | | | - | | 44.004.000 | | | | 0': 14":1 | |
| 203820 | 2020 | | Road Resurfacing Program | Open | 15,000,000 | 488,230 | 14,511,770 | 11,291,929 | 3,219,841 | | Public Works & Engineering | | Construction underway. WSP has been retained as the Owner's Advisor to provide pre-design services. The RFPQ for design build services is currently in-market and scheduled to close on Nov.13th. Other consultants retained to date include external legal for contract development (Blakes), the fairness monitor (RGM), market sounding and information gathering consultant (Deloitte), financial evaluation services consultant (EY). The Environmental Assessment (EA) is underway with the draft TPAP submitted to the Ministry of Environment. Staff have been directed by Council to limit expenditures until Federal and Provincial funding have been approved, post the EA |
| 194880 | 2019 | | Transit Maintenance & Storage Facility | Open | 15,000,000 | 901,589 | 14,098,411 | 2,202,098 | 11,896,313 | | Public Works & Engineering | 10 | process in 2021. |
| 194020 | 2019 | 2019 | Land Acquisitions | Open | 16,264,236 | 2,250,582 | 14,013,654 | 111,936 | 13,901,718 | 85% | Public Works & Engineering | City Wide | In process |
| 044580 194670 | 2004 | | Torbram Rd. / CNR Grade Separation Design Fare Collection Equipment | Open | 22,573,000 | 10,907,869 | 11,665,131 | 7,000,560 | 4,664,571 | | Public Works & Engineering Transit | | In litigation, managed by Mississauga. The ICIP funding application for the replacement of the PRESTO fare collection equipment was made, along with similar applications by other 905 transit agencies, governed by the 905 PRESTO agreement with Metrolinx. The ICIP funding applications were turned down. Staff continue to examine options and any will be brought forward as part of the 2021 budget process. |
| | | | · · | | | 22.045 | | 407.000 | | | | | |
| 185680 | 2018 | 2019 | Balmoral Recreation Centre | Open | 10,000,000 | 492,741 | 9,562,085 | 1,018,050 | 9,154,185 8,489,209 | 85% | Public Works & Engineering | 7 | Work in Progress. Consultants have been retained and design is underway. Tender and construction to follow. Construction start anticipated in 2021. Remaining funds will be utilised for construction. Additional funds will be requested in 2021 budget based on design development and cost consultant report. Numerous projects under this program - projects are at various stages of completion. |
| 191480 203750 | 2019 | | Corporate Technology Program Chinguacousy Road Widening | Open Open | 9,300,000 | 1,813,918 | 9,422,082 | 2,063,238 | 7,358,844 9,300,000 | | Corporate Support Services Public Works & Engineering | City Wide | completion. Design is in progress. Agency permitting required from CVC and MECP. Property acquisition being coordinated with adjacent development and Region of Peel. Tender anticipated in early 2021 subject to property acquisition. |

e 2 SCHEDULE B

| | | | | | T | | | | | | | _ | |
|-----------|--------|--------|-------------------------------------|--------|---|-------------|---------------------|-----------|---------------------|-------------|----------------------------|--------------|---|
| | | Budget | | | Current | Project | Budget Remaining | | Budget Remaining | Uncommitted | | | |
| Project # | Budget | | Project Description | Status | Project | to Date | Before | Purchase | After | Budget | Department | Ward | Stage |
| | Year | Year | 1 | | Budget | Spending | Commitments | Orders | Commitments | Percentage | • | | |
| | | | | | | | | | | | | | Project was contingent on ICIP application |
| | | | | | | | | | | | | | approval. Approval was granted in August |
| | | | | | | | | | | | | | 2020. Transit staff have now begun scheduling and completing these bus |
| 204680 | 2020 | 2020 | Bus Refurbishments | Open | 7,939,000 | _ | 7,939,000 | _ | 7,939,000 | 100% | Transit | City Wide | refurbishments. |
| | | | | 1 - 1 | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | ,,,,,,,,,, | | 1,000,000 | 10070 | | , | This project is currently on hold awaiting |
| | | | | | | | | | | | | | direction on where to relocate parks staff. |
| | | | | | | | | | | | | | Parks staff are currently operating out of |
| | | | | | | | | | | | | | 425 Chrysler which is to be demolished at the beginning of 2022. Relocation is a |
| | | | | | | | | | | | | | subcomponent of the WPOC Phase 3 |
| 192840 | 2019 | 2020 | Williams Pkwy Works Yard Phase 3 | Open | 7,600,000 | - | 7,600,000 | - | 7,600,000 | 100% | Public Works & Engineering | 8 | project. |
| | | | | | | | | | | | | | Numerous projects under this program - |
| 201480 | 2020 | 2020 | Corporate Technology Program | Open | 7,369,000 | 79,503 | 7,289,497 | 147,532 | 7,141,965 | 079/ | Corporate Support Services | City Wido | projects are at various stages of completion. |
| 201400 | 2020 | 2020 | Corporate reciliology Program | Ореп | 7,309,000 | 79,303 | 7,209,497 | 147,332 | 7,141,905 | 91 /6 | Corporate Support Services | City Wide | completion. |
| 183770 | 2018 | 2019 | Castlemore Road Widening | Open | 10,600,000 | 3,346,338 | 7,253,662 | 5,471,811 | 1,781,851 | 17% | Public Works & Engineering | 8 & 10 | Construction underway. |
| | | | | | | | | | | | | | Closure of project pending payment of final |
| | | | | | | | | | | | | | costs anticipated by Q4-2020 to Q1-2021. Return of approx. \$6.8M in funding to occur |
| | | | | | | | | | | | | | prior to project closure and upon review |
| 124800 | 2012 | 2014 | Zum / BRT | Open | 121,549,000 | 114,388,103 | 7,160,897 | 85,172 | 7,075,725 | 6% | Transit | City Wide | from project team. |
| 224252 | | | | | 0.470.000 | | | | | | 5 | 0: 14" | |
| 201650 | 2020 | 2020 | Facilities Repair & Replacement | Open | 8,178,000 | 1,075,006 | 7,102,994 | 1,249,404 | 5,853,590 | 72% | Public Works & Engineering | City Wide | Various projects at various stages. |
| 191650 | 2019 | 2020 | Facilities Repair & Replacement | Open | 17,592,000 | 10,705,080 | 6,886,920 | 2,955,515 | 3,931,405 | 22% | Public Works & Engineering | City Wide | Various projects at various stages. |
| | | | | 1 1 | , | | , , | | , , | | <u> </u> | | Architect (Prime Consultant) issued a PO |
| | | | | | | | | | | | | | on November 15th, 2019. Project currently |
| | | | | | | | | | | | | | in the design stage. Demolition of existing |
| | | | | | | | | | | | | | buildings complete. Contractor prequalification closed on August 12th, |
| | | | | | | | | | | | | | 2020. Eight (8) contractors prequalified. |
| | | | | | | | | | | | | | Site Plan Approval application underway. |
| | | | | | | | | | | | | | Lot consolidation to create one lot from the |
| | | | | | | | | | | | | | current two municipal addresses of the site underway. Legal working on completing |
| | | | | | | | | | | | | | Construction Agreements with the Region |
| | | | | | | | | | | | | | of Peel. Reality Services working on an |
| 400=00 | 2010 | | | | 40.44=000 | | | | | | | _ | easement agreement with neighbouring |
| 182530 | 2018 | 2019 | Fire Station 214 | Open | 10,115,000 | 3,318,498 | 6,796,502 | 417,573 | 6,378,929 | 63% | Public Works & Engineering | 5 | properties. |
| 195865 | 2019 | 2019 | New Capital Development | Open | 8,205,000 | 1,855,836 | 6,349,164 | 1,806,245 | 4,542,919 | 55% | Community Services | City Wide | Work in Progress. |
| | | | | | | | | | | | | | Remaining funds are being held due to the |
| 085850 | 2008 | 2012 | Bram East Community Parkland Campus | Open | 98,308,242 | 92,037,569 | 6,270,673 | 209,125 | 6,061,548 | 6% | Public Works & Engineering | 10 | claim and potential litigation. |
| | | | | | | | | | | | | | The East End Community Centre (Riverstone) project is complete. The |
| | | | | | | | | | | | | | second phase including FFE and interior |
| | | | | | | | | | | | | | renovation has kicked off. A costing |
| | | | | | | | | | | | | | exercise to confirm the remaining balance |
| | | | | | | | | | | | | | of \$550K will accommodate the requested work and is underway. The outstanding |
| | | | | | | | | | | | | | balance of this value is committed for future |
| | | | | | | | | | | | | | contract purchases of the remaining land |
| 181771 | 2018 | 2018 | East-end Community Centre | Open | 12,600,000 | 6,942,072 | 5,657,928 | 5,160 | 5,652,768 | 45% | Public Works & Engineering | 8 | parcels. |
| | | | | | | | | | | | | | Numerous projects under this program - projects are at various stages of |
| 201427 | 2020 | 2020 | Core Technologies Program | Open | 6,170,000 | 734,251 | 5,435,749 | - | 5,435,749 | 88% | Corporate Support Services | | completion. |
| | | | | | -,, | ,201 | 2, 100,110 | | 2,100,110 | 3370 | promote support estimates | 111, 111, 11 | Project was approved through ICIP in |
| 101010 | 0040 | 0000 | 018 | | F 000 000 | | 5 000 000 | | 5 000 000 | | T 19 | 0.4 14.71 | August of 2020. Transit staff currently |
| 194610 | 2019 | 2020 | Smart Bus | Open | 5,000,000 | - | 5,000,000 | - | 5,000,000 | 100% | Transit | City Wide | working on procurement. |

e 3 SCHEDULE B

| Project # | Budget Year | Budget Amend. Year | Project Description | Status | Current Project Budget | Project to Date Spending | Budget Remaining Before Commitments | Purchase Orders | Budget Remaining After Commitments | Uncommitted Budget Percentage | Department | Ward | Stage |
|-----------|----------------|--------------------------|---------------------|--------|------------------------------|--------------------------------|--|--------------------|---|-------------------------------------|------------|------|-------|
| | | | | | 826,424,866 | 261,354,409 | 565,070,457 | 83,445,212 | 481,625,245 | | | | |

Page 4 SCHEDULE B