							Budget		Budget				
Dun in a		Budget		Ctatura	Current	Project	Remaining	Demokasa	Remaining	Uncommitted	Deventment	Word	Ciana
Projec	# Budget Year		. Project Description	Status		to Date Spending	Before Commitments	Purchase Orders	After Commitments	Budget Percentage	Department	Ward	Stage
	Year	Year			Budget	Spending	Commitments	Orders	Commitments	Percentage			Is on hold at the direction of the office of the CAO pending a review of the scope of work and potential third party post secondary institutional partners. Procurement: The RFP to hire an Architect is to be issued October 2020. Background: To mitigate risks to schedule and budget associated with combining the Centre for Innovation and a transit hub, the functional plan for this project has been simplified to proceed with the CFI on a dedicated site that is separate and decoupled from the transit hub component. Purchasing has been engaged to proceed to issue an RFP to procure an architect. On July 8th 2020 Council directed staff to locate the Centre for Innovation (CFI) at 11, 17 and 21 Nelson Street West, this separated the CFI project from the transit terminal project. Transit Hub: The transit hub project is to undergo a transit hub study before BDC commences work on the project. WSP was engaged at the beginning of the year to conduct the transit hub study. The study was placed on hold as of May 27th 2020. Brampton Transit will be the lead for the transit hub study
													moving forward. This study will determine the location of the future new terminal and
185160	2018	2019	Centre for Education, Innovation & Collaboration	Open	160,000,000	233,946	159,766,054	354,553	159,411,501	100%	Public Works & Engineering	1	temporary bus services. Phase 1B (building) underway with
													structural steel installation in progress. Phase 1A earthworks, foundations and site services work completed. Work performed includes structural framing (95% complete) and precast slab installation (100% complete), delivery of major mechanical, and underground rough-ins. Overall completion for the PH 1B Building is approx. 24%, and proceeding well. Over the month of March 2021, the building roofing and exterior wall framing is expected to
162570	2016	2018	Fire Campus Design	Open	59,100,000	16,360,218	42,739,782	37,813,160	4,926,622	8%	Public Works & Engineering	8	begin. Replacement bus order was on hold
204690	2020	2020	Bus Purchases	Open	37,331,000	<u>-</u>	37,331,000	-	37,331,000	100%	Transit	City Wide	pending ICIP approval for this project. That approval is now secured and the procurement documents for this order are being processed. ICIP applications have been made for the conventional/articulated growth buses in this project and we are still awaiting that funding approval.
	2020				2.,001,000		27,007,000		3.,531,550	10070		2.1, 17100	Design and approvals being finalized.
143580	2014	2018	Goreway Drive Widening	Open	33,920,388	106,619	33,813,769	66,714	33,747,055	99%	Public Works & Engineering	8	Anticipated tender summer 2021. Joint project with Mississauga
193980			Cottrelle Blvd: Humberwest Pkwy - Goreway Dr.	Open	31,500,000	406,865	31,093,135	-	31,093,135		Public Works & Engineering	8	Design and approvals being finalized. Anticipated tender summer 2021
185670	2018	2019	Chris Gibson Recreation Centre	Open	20,000,000	420,674	19,579,326	2,062,636	17,516,690	88%	Public Works & Engineering	1	The project is currently in design development stage. Design is on track for September 2021 completion.

		Budget			Current	Project	Budget Remaining		Budget Remaining	Uncommitted			
Project #		Amend. Year	Project Description	Status	Project Budget	to Date Spending	Before Commitments	Purchase Orders	After Commitments	Budget Percentage	Department	Ward	Stage
195740	2019	2019	Victoria Park New Facility	Open	17,500,000	48,353	17,451,647	1,526,912	15,924,735	91%	Public Works & Engineering	7	The Victoria Park Arena redevelopment project is currently in the design stage. The consulting team is working on the contract documents for demolition of the existing arena and concepts for the new facility.
194690	2019	2020	Bus Purchases	Open	26,890,000	12,186,400	14,703,600	-	14,703,600	55%	Transit	City Wide	ICIP application has been made for the articulated growth buses in this project and we are still awaiting that funding approval. Conventional growth/replacement buses were received/paid for in Q4 2020.
194020	2019	2019	Land Acquisitions	Open	16,264,236	2,952,582	13,311,654	142,464	13,169,190	81%	Public Works & Engineering	City Wide	In progress
194880	2019	2019	Transit Maintenance & Storage Facility	Open	15,000,000	1,779,934	13,220,066	1,522,862	11,697,204		Public Works & Engineering	10	WSP has been retained as the Owner's Advisor to provide pre-design services. The RFPQ for design build services has been completed. Other consultants retained to date include external legal for contract development (Blakes), the fairness monitor (RGM), market sounding and information gathering consultant (Deloitte), financial evaluation services consultant (EY). The final TPAP has been submitted to the Ministry of Environment. Staff has been directed by Council to limit expenditures until Federal and Provincial funding have been approved, post the EA process in 2021. The request for proposal target release date is May 2021 pending funding approvals.
205865	2020	2020	New Capital Development	Open	9,585,000	191,771	9,393,229	1,029,437	8,363,792	87%	Community Services	City Wide	Work in progress. Design completed. Tender anticipated in
203750	2020	2020	Chinguacousy Road Widening	Open	9,300,000	6,197	9,293,803	-	9,293,803	100%	Public Works & Engineering	6	late March 2021.
<u>185680</u> 203820	2018		Balmoral Recreation Centre Road Resurfacing Program	Open Open	10,000,000	845,192 6,866,699	9,154,808 8,133,301	1,030,991 7,119,067	8,123,817 1,014,234		Public Works & Engineering Public Works & Engineering	7 City Wide	Consultants have been retained and design is underway. Tender and construction to follow. Construction start anticipated in 2021. Remaining funds will be utilised for construction. Additional funds in 2021 have been approved. Under Construction. Approximately 50% work was carried over to 2021 due to COVID-19 & Council's request to pause program
			<u> </u>		, ,	-,,	-,,	, -,	, ,	. ,,		, , , , , ,	
191480	2019	2019	Corporate Technology Program	Open	11,236,000	3,169,844	8,066,156	1,154,689	6,911,467	62%	Corporate Support Services	City Wide	Numerous projects under this program - projects are at various stages of completion
192840			Williams Pkwy Works Yard Phase 3	Open	7,600,000		7,600,000	- -	7,600,000		Public Works & Engineering	8	This project is currently on hold awaiting direction on where to relocate parks staff. Parks staff are currently operating out of 425 Chrysler which is to be demolished at the beginning of 2022. Relocation is a subcomponent of the WPOC Phase 3 project.

		Budget			Current	Project	Budget Remaining		Budget Remaining	Uncommitted			
Project #			Project Description	Status	Project Budget	to Date Spending	Before Commitments	Purchase Orders	After Commitments	Budget Percentage	Department	Ward	Stage
184690	2018	2018	Bus Purchases	Open	28,205,000	20,884,809	7,320,191	2,160,044	5,160,147		Transit	City Wide	5 replacement e-buses partially billed to date. \$3.6M of costs for 60% milestone invoice reversed out of 2020 (when paid) and applied to 2021 (when buses were recieved). Remaining invoicing to be received upon delivery and acceptance of the e-buses in Q1 2021.
201480	2020	2020	Corporate Technology Program	Open	7,369,000	215,403	7,153,597	220,239	6,933,358	94%	Corporate Support Services	City Wide	Numerous projects under this program - projects are at various stages of completion
204680	2020	2020	Bus Refurbishments	Open	7,939,000	1,265,962	6,673,038	-	6,673,038	84%	Transit	City Wide	Project was contingent on ICIP application approval. Approval was granted in August 2020. Transit staff have now begun scheduling and completing these bus refurbishments.
400500		0040			40.445.000	0.540.440	0.500.500			2004		_	Architect (Prime Consultant) issued a PO on November 15th, 2019. Demolition of existing buildings complete. Contractor prequalification closed on August 12th, 2020. Eight (8) contractors prequalified. Tender to be issued to pre-qualified contractors in March 2021. Site Plan Approval application substantially complete. Building Permit application submitted Lot consolidation to create one lot from the current two municipal addresses of the site underway. Legal working on completing Construction Agreements with the Region of Peel. Reality Services working on an easement agreement with neighbouring
182530	2018		Fire Station 214	Open	10,115,000	3,518,418	6,596,582	290,220	6,306,362		Public Works & Engineering	5	properties. Remaining funds are being held due to the
085850 181771	2008		Bram East Community Parkland Campus East-end Community Centre	Open	98,308,242	92,042,016 6,961,561	6,266,226 5,638,439	8,141	6,258,085 5,638,439		Public Works & Engineering Public Works & Engineering	10 8	Claim and potential litigation. The East End Community Centre (Riverstone) clubhouse and parking lot parcels of land have been purchased. The outstanding balance of this value is committed for future contract purchases of the remaining land parcels. The second phase for facility fit-up including some FFE and interior office renovation is underway, the \$550K will accommodate this work.
201427	2020	2020	Core Technologies Program	Open	6,170,000	683,782	5,486,218	_	5,486,218	80%	Corporate Support Services	City Wide	Numerous projects under this program - projects are at various stages of completion
195865	2019		New Capital Development	Open	8,205,000	2,734,467	5,470,533	1,026,118	4,444,415		Community Services	,	Work in progress.
201650	2020		Facilities Repair & Replacement	Open	8,178,000	2,800,485	5,377,515	1,308,019	4,069,496		Public Works & Engineering		Various projects at various stages.
194610 191650 044580	2019 2019 2004	2020	Smart Bus Facilities Repair & Replacement Torbram Rd. / CNR Grade Separation Design	Open Open Open	5,000,000 17,592,000 22,573,000	76,945 12,709,924 17,801,486	4,923,055 4,882,076 4,771,514	- 1,876,859	4,923,055 3,005,217 4,771,403	17%	Transit Public Works & Engineering Public Works & Engineering	City Wide City Wide	Project was approved through ICIP in August of 2020. Transit staff currently working on procurement for this project. Various projects at various stages. Complete - in litigation, joint project managed by City of Mississauga.
185600			Howden Recreation Centre	Open	5,000,000	293,417	4,706,583	299,149	4,407,434		Public Works & Engineering	7	FNDS team working towards issuing consultants' RFP after which the project will be handed over to the implementation team.

					723,595,866	209,251,260	514,344,606	61,012,385	453,332,221				
192310	2019	2019	Vehicle Replacement	Open	6,115,000	1,687,291	4,427,709	-	4,427,709		Fire & Emergency Services	City Wide	various stages of the purchasing process
													vehicles have been purchased. Remaining vehicles to purchase relate to fire trucks in
													against this project. Most replacement
													There is currently \$3.9M in requisitions
	Year	Year			Budget	Spending	Commitments	Orders	Commitments	Percentage			
Project #	Budget	Amend.	Project Description	Status	Project	to Date	Before	Purchase	After	Budget	Department	Ward	Stage
		Budget			Current	Project	Remaining		Remaining	Uncommitted			
							Budget		Budget				