

Public Works & Engineering

Item	Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
	Spread ice in parking area not including	Contracts – Serve	Week of March 29		Completed	
	Clear/flush & inspect Culverts	Contract Services	Week of March 29	Work has started	Completed	
:	3 Sign Installations	Traffic	Early April	Temporary and damaged signs to be reinstated	Completed	
-	Playground Inspection	Parks	May	To be inspected following park clean up	Completed	
		Parks	May	To be inspected following park clean up	Completed	
	5 Bridge	Capital Works	Early April		Completed	

Item	Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
7	Debris Removal	Road Operations	Mid April	Drop off Bin and aid with debris removal	Completed	
8	Debris Removal	Forestry	Mid April	Remove all Forestry related debris in the park, parking lot and south of the bridge	Completed	
		Parks	Mid April	Remove all debris within the park	Completed	
10	Street Lighting Inspection in Parking	Street Lighting	End of April	Completed after ice and Debris is removed	Completed	
11	Reinstate/adjust Guide Rails – on the		End of April	Completed after Debris removal	Completed	
12	Tree Planting	Forestry	Mid May	·	NA	
		Parks	Mid May	Method TBD after works have been completed	Completed	
14	Regrading area "dyke" area around area 5	Parks	End of May	Following completion of Guide Rail works Determine who will completing	Completed	

Item	Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
15	Parking Lot and Driveway – regrading		End of May – following completion of regrading work	Completed after all restoration works have been completed	Completed	
16	Repair end post NE corner of Bridge	Contract Service	Mid of September following locates	Poste replaced and cables adjusted	Completed	
17		Contract Service	October 12-14		Completed	
18	grade the stone at the parquetted located on N/W corner of Creditview and Churchville	Road Operations	End of August	Sandalwood Yard staff added addition gravel to remove the divots	Complete	

Item	Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
19	Swale improvement to catch basin in front of resident's house	Road Operations	End of September	Work will be scheduled in the near future	Completed	
20	repair signs at Bridge	Sign shop	End of September	Warning Sign at south end of bridge need to be secured.	Completed	
21	Repair Signs at Creditview	Sign shop	End of September	Street name sign for Churchville and Creditview needs to be straighten and secured.	Completed	
22	Repair Signs at Halstone	Sign shop	End of September	Halstone and Creditview street name sign is on a temp stand and need to be permanently installed	Completed	
23	Clear plant overgrowth along churchville	Parks	IEND OF August	location is the north side of Church Street between Churchville Road and Victoria Street	Completed	
24	Relocate Mailboxes back to firehouse parking lot	Contract Services	Mid September	Mailbox relocated	Completed	

Item	Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
25	New Flap Gate installation at outfall #4 near Bridge	Contract Services	End of December 2022	Flap Gates received mid February 2023. Installation will occur as weather conditions permit	Installation was completed in March 2023	//Mar 31, 3022 at 9,56(37 AM
			Spring & Fall of every year &		Completed in November 2022.	
26	Biyearly inspection and cleaning of		whenever conservation authorities		Will recur twice yearly, Spring &	
	outfalls	Road Operations	issue flood watch/warning		Fall, beginning Spring 2023	
	Outrails	noda operations	issue flood waterly warriing		run, beginning Spring 2023	
			Spring & Fall of every year &		Completed in November 2022.	
27			whenever conservation authorities		Will recur twice yearly, Spring &	
	Culvert and Sewer flushing	Contract Services	issue flood watch/warning		Fall, beginning Spring 2023	
	Curvert and Sewer Hushing	Contract Services	issue nood waterij warriing	Once inspection has already been completed	l an, beginning Spring 2023	
				in the Spring of 2022. One additional	Completed in Nevember 2022	
28	Annual CCTV inspection of Sewers and		CCTV inspections to accur avery		Completed in November 2022.	
	Colorate	Contract Considers	CCTV inspections to occur every		1 ' ' ' -	
	Culverts	Contract Services	spring	2022.	beginning May 2023	
					Recurring throughout the .	
29	Increase frequency of mowing at				growing season every year,	
	outfalls	Parks	November 2022	Increased mowing services at outfalls	including four cuts each year	
30					Completed in November 2022.	
					Will recur twice yearly, Spring &	
	-	Road Operations	November 2022		Fall, beginning Spring 2023	
31	•	Engineering & Contract		Visual and CCTV inspection completed. Minor		
	and repaired	Services	October 2022	repairs scheduled for Spring 2023.	Repaired March 2023	
32	Review and asses the condition of	Stormwater Programs	February 2023	Geotechnical inspection and structural assessment of floodwalls/Berms	Request for Access Permission sent to property owners with segments of the berm/wall on their property in February 2023. Procurement began in February 2023 and the Request for Proposal closed March 7th. Inspections are expected to begin in spring 2023.	
2:	Commence Environmental			Comprehensive look at flood risk and options		
33		Stormwater Programs	Q2 2023	to mitigate risk	Planned	
	ASSESSMENT TO HOOG TEINEGIATION	Stormwater Flograms	142 2023	to miligate risk	T Turnicu	

Iten	n Work Required	Division Responsible	Estimated Start Date	Comments	Status	Image
:	34 Manhole inspection and bolting	Contract Services & Peel Region			City confirmed all stormwater manholes are bolted and not warped in January 2023. Region of Peel confirmed sanitary manholes are bolted March 2023.	