

Appendix B:

Six-Lane Road Capacity Improvement Projects

Six-Lane Road Capacity Improvement Projects	WARD	STATUS	Total Cost	Construction Forecast	Timing in TMP
<u>CAPITAL REFOCUS PROJECTS</u>					
Williams Parkway (McLaughlin Rd to North Park Dr)	1, 5, 7	Design in progress	\$TBD	<i>resurface only (2022)</i>	2021
<u>PRIORITY EVALUATION PROJECTS</u>					
Torbram Road (Queen St to South City limit)	7 & 8	Design in progress	\$49M	2023	2021
Sandalwood Parkway (McLaughlin Rd to Heart Lake Rd)	2 & 6	EA in Progress	\$66M	2027	2021
<u>COORDINATION COMMITTEE REFRAME & ONGOING REVIEW PROJECTS</u>					
Torbram Road (Queen St to Bovaird Dr)	8, 9, 10	EA in Progress	\$38M	2030	2021
Bramalea Road (South City limit to Queen St)	7 & 8	EA in Progress	\$67M	2030/2035	2021
<i>(Council direction to not widen at this time)</i>					
Clark Boulevard (500m East of Dixie Rd to Rutherford Rd)	3 & 7	Design in process	\$20M	<i>Under review</i>	2021
<i>(Widening under review, May not be required)</i>					
Sandalwood Parkway (Dixie Road to Airport Rd)	9 & 10	EA Complete	\$58M	2029	2031
Williams Parkway (Torbram Rd to Humberwest Pkwy)	8	EA Complete	\$32M	2028	2031
Williams Parkway (North Park Dr to Torbram Rd)	7 & 8	EA not started	\$37M	2028	2021
Bramalea Road (Queen St to Bovaird Dr)	7, 8, 9	EA not started	\$27M	2034	2021
<u>PAUSED PROJECTS</u>					
Bramwest Parkway (Steeles Ave to Financial Dr.)	4 & 6	EA Complete	\$50M	2027	2021

<u>Humberwest Parkway (Castlemore Rd to Williams Pkwy)</u>	8 & 10	EA complete	\$17M	2030	<u>2021</u>
<u>Castlemore Road (McVean Dr to The Gore Rd)</u>	8 & 10	EA complete	\$51M	2026/2029	<u>2021</u>
<u>Castlemore Road (The Gore Rd to Highway 50)</u>	8 & 10	EA complete	\$51M	2026/2029	<u>2021</u>
<u>Chinguacousy Rd (Bovaird Dr to Wanless Dr)</u>	5 & 6	EA not started	\$34M	2038	<u>2041</u>
<u>McLaughlin Road (Queen St to Steeles Ave)</u>	1,3,4,5	EA not started	\$30M	2035	<u>2041</u>
<u>Torbram Road (Bovaird Dr to Mayfield Rd)</u>	8, 9, 10	EA not started	\$60M	2041	<u>2041</u>
<u>Ebenezer Road (Queen St to Highway 50)</u>	8 & 10	EA not started	\$30M	2037	<u>2041</u>
<u>Humberwest Parkway (Airport Rd to Castlemore Rd)</u>	8 & 10	EA not started	\$13M	2030	<u>2021</u>